Federal Ministry of Transportation

Monthly progress report

Kaduna–Kano SGR

September 2026

Kaduna to Kano, 208.1 km; new line, standard gauge
States: kaduna, kano

Generated from the tracker's data on 2026-11-11; nothing in it is typed by hand.

Status and gate

Status: under construction
Current gate: Gate 13, Certify and pay (in progress)
Days at this gate: 9
Health: on track
Funding route: external loan

Physical progress against plan

Project physical progress: 65%
Track laid this month: 10.0 km against 7.4 km planned

Lot	Actual	Planned	Weeks behind	Stretch
Lot 1	96.8%	96.8%	0	km 0+000 to km 68+000
Lot 2	74.2%	77.4%	9	km 68+000 to km 137+000
Lot 3	23.7%	35.4%	22	km 137+000 to km 208+115

Lot 1

Discipline	Actual	Planned
Earthworks	100%	100%
Drainage	0%	n/a
Bridges and culverts	100%	100%
Track laying	100%	100%
Stations	100%	n/a
Signalling, telecoms and power	35.3%	36%


Lot 2


Discipline	Actual	Planned
Earthworks	100%	100%
Drainage	0%	n/a
Bridges and culverts	62.5%	66.7%
Track laying	4.3%	22.5%
Stations	0%	n/a
Signalling, telecoms and power	0%	2.5%

Lot 3

Discipline	Actual	Planned
Earthworks	35.2%	51.6%
Drainage	0%	n/a
Bridges and culverts	14.3%	23.4%
Track laying	0%	0%
Stations	0%	n/a
Signalling, telecoms and power	0%	0%

Strip map





Financial summary

Contract sum (open lots): N1,210,000,000,000
Paid to date (gross): N859,000,000,000 (70.9% of the contract sum)
Paid to date (net): N730,150,000,000
Paid this month (net): N0
Certified, awaiting payment (net): N3,400,000,000
Retention held: N42,950,000,000
Advance recovered: N85,900,000,000

This month's verified photos



Lot 2, km 69+500, 2026-09-20



Lot 1, km 64+500, 2026-09-20

Blockers

- Site not available km 140+000 to km 152+000: 14 parcels unpaid km 140+050 to km 151+900

Incidents

Reported this month: 0
Open: 1

Land and community

Parcels: 2 paid, 10 unpaid, 2 disputed, 2 queried
Site sections: 2 available, 1 blocked
Grievances: 0 logged this month, 3 open